NATIONAL WESTERN CENTER

LAND USE, TRANSPORTATION AND INFRASTRUCTURE COMMITTEE MEETING PHASES I & II PROGRAM UPDATE

IMAGINE. DISCOVER. CULTIVATE.

November 5, 2019



AGENDA

Phases I & II Program Overview

- Project Overview
- NWC Site Plan
- Program Status Report
- Actions and Milestones

Phases I & II Procurements & Construction Update

- Upcoming Contracts
- Construction Activity

NWC Initiatives

- Workforce Update
- Energy Update
- 2020 Stock Show Preparations

NATIONAL WESTERN CENTER

VISION To be the global destination for agricultural heritage and innovation.

MISSION

Convene the world at the National Western Center to lead, inspire, create, educate and entertain in pursuit of global food solutions.

PHASE 1 & 2 ROLES & RESPONSIBILITIES

BUILD IT



Mayor's Office of the National Western Center

THE MILE HIGH CITY

- Responsible for NWC Phases 1 & 2 of Construction.
- Principal Land and Facility Owner.
- Signed 100-Year Lease with NWC Authority for management of the campus.



AUTHORITY

NWC Authority

- Non-profit Colorado Corporation with 100-Year Lease for the Campus.
- Responsible for campus programming, bookings *(excluding 3 NWSS events)*, longterm operations and maintenance.
- Guided by a 13-member Board.
- Fulfill the campus vision of the master plan.

SHOW IT



NWSS / WSSA

- 100-Year Lease with NWC Authority.
- Produces the National Western Stock Show, Rodeo All-Star Weekend and Denver County Fair.
- Books other year-round equestrian and livestock events with the NWC Authority.
- Independent parcel owner for Legacy Building.

KNOW IT



😿 COLORADO STATE UNIVERSITY -

CSU

- Independent parcel owner of the funded CSU educational facilities (Water Resources Center, Animal Health Building, CSU Center).
- Provides year-round programming.

CONSTRUCTION PROGRAM

BUILDING A UNIQUE CAMPUS

- 250-acres at buildout
- A place that honors our past and celebrates our future
- A location with a local to global reach
- Bridge between rural and urban interests
- Year-round uses for entertainment, education and agri-business
- Flexible spaces to enable programing and activation for events such as:
 - Concerts, festivals, farmers' markets, sporting events, trade shows, conventions, classes, etc.





CONSTRUCTION PROGRAM

NATIONAL



Voters in every precinct overwhelming voted "yes" to keep the Stock Show in Denver



Ballot Measure 2C Extends a 1.75% tourism tax on hotels and car rentals



CONSTRUCTION PROGRAM

PROGRAM TIMELINE

2012. **2013**. **2014**. **2015**. **2016**. **2017**. **2018**. **2019**. 2020. 2021. 2022. 2023. 2024

- 2012 Mayor Michael B. Hancock commits to keeping the Stock Show in Denver
- 2013 Citizen's Advisory Committee formed
- 2015 Campus Master Plan/ Funding: Ballot Measure 2C, RTA Award, HB 15-1344
- 2016 Mayor's Office of the National Western Center Formed
- 2017 Framework Agreement signed
- 2018 Authority Board formed, Campus Energy Partner identified, 7 contracts awarded
- 2019 Construction on:
 - Stockyards & Stockyard Event Center
 - Rail consolidation
 - CSU Animal Health Building pad preparation
 - Equestrian Center pad preparation
 - Maintenance and Operations Facility





NWC SITE PLAN

- 1. RTD Transit Station
- 2. Brighton Blvd. 47th to Race Court
- 3. South Platte Riverfront
- 4. New National Western Drive
- 5. Stock Yard/Event Center Multi-Use Space
- 6. Campus-Related TOD
- 7. New Bridges Near 48th & 51st Avenues
- 8. Livestock Center
- 9. Equestrian Center
- 10. CSU Animal Health Facility
- 11. CSU Water Resources Center
- 12. Maintenance & Operations Facility
- 13. DRIR Rail Corridor
- 14. WSSA Legacy Building
- 15. Pedestrian Bridge
- 16. Underground Parking



PROGRAM CONTROLS DASHBOARD: PHASES 1 & 2

Horizontal

Program Wide

Total Program

Vertical





www.nationalwesterncenter.com



NATIONAL WESTERN CENTER - PHASES 1 & 2 Program Status Report

Q3 2019

1		QUAI	RTERLY STATUS					Fred Mr. II	fanskarr			
Ove	rview:	esign in-progress: roads, utilities, bridges, pad-ready sites					for the new			IC		
- HS	SSE: 0 recordables this month	- Constru	- Construction in-progress: rail relocation; SYEC, Equest Center, and Animal Health pads;				work begi	inning on t	he West V	/all		
- N	WC Program is on schedule, SPI is 1.00	DPS bus	DPS bus barn									
- N	WC Program is on budget, CPI is 1.00	- Constru	- Construction completed: Brighton Blvd					-				
								The Les Real	- Hund and 141	E des	in land	the
	gram-Wide:	2004.0000000000000000000000000000000000	Vertical:					and and the second second	the optimation of the	1 1 1	51	in the second
	esign standards and guidelines being reviewe		- Demolition in-progress: LeMouton Bldg					The second second	and the second second	Longer St	-4	-
	ontinued horizontal/vertical procurements		- Demolition completed: Crystal Packaing Bldg, DPS site buildings						Sam Di Palan			
_	ontinued regulatory planning		- M&O Building: construction contract negotiated; construction NTP Q4 2019					and the second	17 Jan	-	and an and	Constanting of
_	enver Water recycled water main IGA finalize		- SYEC/Stockyards: design 90% complete; negotiating construction contract; NTP Q4						TAN	and the second		-
- DF	RIR Rail agreement finalized		2019					Frink and	1	and the second		
	2	- Equestri	- Equestrian Center: conceptual design complete; negotiating CM/GC pre-construction				and the second s	Barris Section 1	and a second second		-	
-	izontal:									and the second second	10- 3 F	
- Cc	ontinued land acquisition and relocation	- Livestoc	- Livestock Center: designer procurement complete; CM/GC contract RFP Q4 2019						A CARLES AND	and the second	100	
	Л	MAJOR CONTRACTS	AND PROCUREMEN	IT STATUS				KEY	PERFORMA	NCE INDICA	TORS	
					Contracted				Descripti	on		
	Vendor		Description		Date		Amount	Linghh Cofe				
	Wilson & Co	Brighton Blvd D	Brighton Blvd Design		Dec 2016	\$	1,050,044	Health , Safety, Security, and Environment				
	Moore lacofano Goltsman (MIG)	Campus Placemaking			Jun 2017	\$	5,000,000 *	* Cost				
	Saunders Construction LLC	Demolition and Abatement			Sep 2017	\$	18,000,000 *	* Schedule				
ed	Kiewit Infrastructure Co	Brighton Blvd Construction			Dec 2017	\$	12,604,322	Design				
act	Merrick & Company	Horizontal Design			Apr 2018	\$	25,000,000 *	* Community				
Contracted	Wilson & Co	DRIR Rail Consolidation			Apr 2018	\$	2,190,687	ReNEWW				
ů	Hensel Phelps Construction	Horizontal Integrated Construction (HIC)			Jun 2018	\$	275,000,000 *	* Concurrent Operations				
	Short, Elliot and Hendrickson (S.E.H)	and the second se	Maint. & Ops Facility - Design			\$	776,758					
	HKS, Inc.		ckyards Event Cntr / Stockyards - Design			\$	2,651,014	FINANCIAL SUMMARY				
	G.H. Phipps		nt. & Ops Facility - Precon			\$	15,000					
	Adolfson & Peterson		yard Event Cntr / Stockyards - Precon			\$	37,500	Suc				
_	Populous	Equestrian Cent	er / Parking Garage	- Design	May 2019	\$	10,831,281	Millions	774.2			
s	G.H Phipps	Maint. & Ops Fa	cility- CM/GC		GMP-Q4 '19		TBD					
Process	Adolfson & Peterson	Stockyard Event Cntr / Stockyards - CM/GC		CM/GC	GMP-Q4 '19		TBD	700.0				
Whiting - Turner Equestrian C			trian Center / Parking Garage - Precon				TBD	600.0				
-	Populous Livestock Center - Design			Q4 2019		TBD	00010	5	45.7			
ted	TBD	Livestock Center	estock Center - Precon				TBD	500.0				
ject	Whiting - Turner	Equestrian Cent	estrian Center / Parking Garage - CM/GC				TBD	100.0				
Whiting - Turner TBD		Livestock Center - CM/GC			GMP-Q1'21 TBD		400.0		319.9			
* Capacity						-		300.0				
						PROGRESS/PERFORMANCE					241.7	
			Program To Date			Percent		200.0				
	Portfolio	Budget	Commitment	Cost	Complet	te	SPI	100.0				
Pla	nning and Design Studies	5,700,000	5,194,906	4,433,623	92.4%		1.00	100.0				
Lin	dina a ta l	207 200 180	252 076 422	207 000 140	50.70/		1.00	0.0				

207,696,146

8,170,120

21,386,642

241,686,531

56.7%

4.7%

36.9%

35.1%

1.00

1.00

1.00

1.00

0.0

253,876,432

27,417,203

33,397,859

319,886,401

397,360,180

297,509,604

73,669,725

774,239,509

774.2			
	545.7		
		319.9	241.7

ACTIONS AND MILESTONES

Past 3 Months	Next 3 Months	Beyond 3 Months
August – September • New Executive Director • Finalized agreements: • Denver Water (recycled water) • Rail agreement • NWC Rezoning October • NWC Alcohol Consumption Area	 November Ongoing rail work Livestock Center CM/GC procurement Maintenance & Ops. Facility Renovation Guaranteed Maximum Price (GMP) 1* Design Amendment* Stockyard Event Center GMP 1* December Construction begins on Stockyard & Stockyard Event Center Livestock Center Design January Construction continues during 2020 Stock Show 	 Stockyard Event Center GMP 2* Equestrian Center/ Parking Garage Construction GMP 1* GMP 2* Livestock Center GMPs* Energy Approach* RTD IGA* River Bridges* Substantial Completion on Maintenance and Ops. Substantial Completion on Stockyard Event Center and South Stockyards *Anticipated City Council Action

CONSTRUCTION PROGRAM



PROCUREMENT & CONSTRUCTION UPDATE





STOCKYARDS EVENT CENTER & SOUTH STOCKYARDS





STOCKYARDS EVENT CENTER & SOUTH STOCKYARDS (CONSTRUCTION)

Building Overview:

- 45,000 SF Stockyard Event Center (Stockyards Show Arena; Stockyards Auction Arena)
- 5-Acre Multi-Use Stockyards, Small Events and Festivals

Construction Manager / General Contractor (CM/GC) Contract Overview:

- Preconstruction Services underway
- CM/GC Construction Contract:
 - Guaranteed Maximum Price (GMP) 1 \$8.5M Long lead items & early site work and foundations
 - Guaranteed Maximum Price (GMP) 2 \$ TBD Mechanical, electrical, building finishes and remaining site work



Awarded Firm - Design HKS M/WBE Goal of 30% www.hksinc.com Awarded Firm - CM/GC Adolfson and Peterson M/WBE Goal of 17% www.a-p.com

CONSTRUCTION PROGRAM



LIVESTOCK CENTER





LIVESTOCK CENTER (DESIGN)

Building Overview:

- 387,800 GSF
- Livestock Show Arena; Livestock Auction Arena; Livestock Hall
- Office Space; Load-in/Load-out Circulation; Loading Docks; Concessions; Suites; Hospitality Areas; Storage
- Adjacent and connected to WSSA Legacy Building

Design Contract

- Procured Through Two Step RFQ/RFP Process and Interview
- Contract Amount: \$7,972,311

Awarded Firm - Design Populous M/WBE Goal of 24% www.populous.com

Awarded Firm - CM/GC TBD M/WBE Goal of 19%

CONSTRUCTION PROGRAM



Railcar temporary relocation during construction.

84280000000

100

98

D&RG

5654

Photo Courtesy: Mayor's Office of the National Western Center Construction Program

1111

LENGTH INSIDE 28 FT.4 IN HEIGHT INFIDE S FT. 1% IN WIDTH INSIDE 7FT.3 IN. D.& R.G. 5654

U. M. Links

60

CROSSWALK

RED .

Brighton Boulevard is now complete.

Photo Courtesy: Mayor's Office of the National Western Center Construction Program

0%0

BIK

SA STATES

National Western Center construction continues with horizontal infrastructure work on the rail corridor. Rail ties have arrived on site and crews are preparing for installation.

Photo Courtesy: Mayor's Office of the National Western Center Construction Program

National Western Center construction continues with horizontal infrastructure work on the rail corridor. Crews are preparing the rail corridor for the next phase, ties and track.

Photo Courtesy: Mayor's Office of the National Western Center Construction Program



NWC INITIATIVES



WORKFORCE PROGRAM AT A GLANCE

The Mayor's Office of the National Western Center is committed to ensuring that Denver residents, particularly those in economically disadvantaged areas and backgrounds, benefit from unprecedented investments being made in Denver's infrastructure. Our workforce initiative is to provide access to employment by connecting workforce and industry to opportunities on the program.


Horizontal Integrated Construction (roads/bridge/site work)	Equestrian Center & Parking Garage (vertical facility)	Livestock Center * (vertical facility)			
Pilot Workforce Program	Vertical Apprenticeship Pilot Program	Vertical Apprenticeship Pilot Program			
ReportingWF Coordinator	 Overall Apprenticeship Requirement (OAR) 15% construction hours by apprentices in registered programs 25% (OAR) performed by CO residents 25% (OAR) performed by 1st yr. apprentices in registered programs WF Coordinator 	 Overall Apprenticeship Requirement (OAR) 15% construction hours by apprentices in registered programs 25% (OAR) performed by CO residents 25% (OAR) performed by 1st yr. apprentices in registered programs WF Coordinator 			
 Targeted Category Requirement Target Zip Codes Veterans/Justice Involved 	 Targeted Category Requirement Target Zip Codes Veterans/Justice Involved, TANF, Homeless and Foster Care 	 Targeted Category Requirement Target Zip Codes Veterans/Justice Involved, TANF, Homeless and Foster Care 			
WORKNOW & DEDO Workforce Services	WORKNOW & DEDO Workforce Services	WORKNOW & DEDO Workforce Services			

* New requirements for small business utilization and development

HORIZONTAL INTEGRATED CONSTRUCTION WORKFORCE PILOT | *By the Numbers*

PRIME: Hensel Phelps Construction

 Work Order Based Integrated Construction Contract to enable the horizontal portfolio. Major scope elements are anticipated to include: Enabling works, riverfront open space, site-wide infrastructure, site investigations and survey, roads and bridges and rail consolidation.



CONSTRUCTION PROGRAM

HORIZONTAL INTEGRATED CONSTRUCTION WORKFORCE PILOT | Outreach & Reporting*

Example Outreach Events

- Centro San Juan Diego bi-lingual information session (80205)
- "Brick City" reunion celebration event booth- Five Points (80205)
- Heal the Hood celebration event booth- NE Park Hill (80207)
- Community Careers Nights with Boys and Girls Club Montbello (80239)
- Latin Night event booth Globeville (80216)
- Montbello Alive community celebration (80239)
- 1 information sessions at Montbello WFC Center (80239)
- 1 information sessions at Castro WFC Center (80204)
- 2 Meet and Greet Hiring Events at Neighborhood Training Center (80216)
- 1 Meet & Greet Hiring Event at Glenarm Rec Center (80205)
- Veteran Job Fair (80204)
- DEDO Workforce Summit (80216)
- Transition from Jail to Community Collaborative Job Fair (80204)
- Fiestas Patrias (80204)

Number of individuals who completed training: 66 **

- 1500+ hours of training
- Three "boot camp Construction Career Now courses" Construction Careers Now
- One upgrade Blueprint Reading course Associated General Contractors
- One Asbestos Awareness course Family Environmental
- 40 math tutoring hours Athletics and Beyond
- Two Concrete Fundamentals boot camps Colorado Homebuilding Academy

Referrals to WORKNOW: 35 **

NWCO - 5 hires from WORKNOW

- 80110
- 80216
- 80030
- 80239
- 80221

Other Projects - 6 hires from WORKNOW

- 80216
- 80012
- 80011
- 80018
- 80910
- 80216

A LOW CARBON, RESILIENT CAMPUS

1. Energy Efficiency to achieve LEED Gold

Prioritizing energy efficiency to achieve LEED Gold or above.

2. District Thermal using Wastewater Heat Recovery


Utilizing wastewater thermal energy to heat and cool campus buildings efficiently.

3. Renewable Energy

100% renewable electric using a combination of on- and off-site sources.

4. Community Resiliency

Ensuring critical facilities have power, heating and cooling, even during extreme events.





PREPARATION FOR 2020 STOCK SHOW









🚹 🕑 🞯 www.nationalwesterncenter.com

