

WEIR GULCH . SOUTH PLATTE . HARVARD GULCH

South Platte River & Tributaries, Adams and Denver Counties, Colorado Project





National Excellence, Vibrant Denver

Agenda

- WATR Program Update
- South Platte River Update
- Weir Gulch
 - Design/Construction Update
 - Upcoming outreach





Program Roadmap

PRIORITIES

- 1. Mitigate life/safety risks caused by flood risk along Weir Gulch
- Continued due-diligence to properly and responsibly mitigate and manage program risks to ensure proper stewardship of public funds










Program Updates

HNTB Staff Augmentation/Owner Advisor contract executed in November 2024


FOCUS:

- Program Controls: Cost, Schedule and Risk management plans and tools
- Communication and outreach
- Strategic planning and support
- Data management and collaboration platform
 - One source of truth = clear and consistent information across all users
 - Data-driven decision-making, collaboration and transparency
 - Efficient design process through integration of design and fieldwork datasets
 - Streamlined review portal and process for USACE/CCD/MHFD






Key Risk	Cause	Mitigation Actions
Lack of cost certainty	Minimal design maturity	 Develop cost estimate tools and scenarios Advance planning, engineering, and design
Remittance Clause	Legislative requirement that transfers significant risk to CCD per separable element	 Matrixed USACE/CCD partnership and decision making Exploring options to reduce/mitigate risk in partnership with USACE
Stakeholder & Community Concerns	Strong interest in program from diverse range of stakeholders; concerns about potential property acquisition	 Comprehensive communication and stakeholder management strategies throughout program Progress design to better understand impacts, opportunities and clearer next steps
Hazardous, Toxic, Radioactive Waste (Environmental)	Lack of investigations resulting in unknown cost and scale of potential environmental challenges	Early investigations to identify areas of contamination and refine understand of cost and impact
Real Estate	Minimal design resulting in unknown cost and scale of potential right-of-way/real estate needs	 Work with USACE to expand eligible real estate tools Advance design to minimize project footprint Due diligence of parcel ownership along SPR



Weir Gulch: Reach 1			Weir Gulch: Reach 2, 3 & 6 – 30% Design		CLOMR = Conditional Letter of Map Revision (Letter from FEMA regarding project		
CLOMR Submittal to FEMA	11/18/24	MHFD/CCD Intergovernmental Agreement Executed		11/06/24	compliance)		
CLOMR – 1 st Round of Feedback Requested additional information	01/26/25		Team Selection	December 2024			
CLOMR Resubmittal	February 2025		Design Scoping	Dec – Feb 2025	Reach 1		
Anticipate 3-9 months for approval		100	Executed Contract	February 2025	A TOWN THE BOOK IN THE PARTY OF		
Initiate contractor	Q2 2025		30% Concept	February 2026	W Barberry PI		
conversations Contract dependent on CLOMR			Reach	2	W Sih Ave		
Construction* (pending CLOMR)	Fall 2025			A SOUTH TO S			
Sth Ave							
Reach 6	Reach	h	Barnu Park	W 2nd Ava	W 2th Ave		
				W 1st Ave			

2024 Flood Hazard Area Delineation (FHAD) Study



FHAD: Key step to update floodplain to ensure compliance with National Flood Insurance Program and access to Federal emergency relief funds

The updated FHAD study considered current data, land use conditions and updated modelling

- Last study completed: 1972
- New study completed: Fall 2024

Findings: 600%+ increase of buildings in updated floodplain compared to 1972 floodplain (existing)

- 1972: 80+ buildings (75+ residential)
- 2024: 600+ buildings (400+ residential)



Findings: Significant flood risk for underserved communities


Primary sources of flooding and increased runoff from:


- More impervious surfaces
- Undersized culvert

Depths range from **3-5 feet** in many parts of the floodplain, resulting in:

- Widespread hazardous and unsafe conditions
- Significant property impacts

In a major event, these neighborhoods will flood prompting emergency response for some of our most vulnerable communities and costly recovery efforts





2024 FHAD Outreach

September – October 2024

Reached approximately 3,000 residents across 8 neighborhoods through:

- Mailers, flyers & yard signs
- Social media
- 11 in-person events
 - 3 pop-ups
 - 4 RNO mtgs
 - 3 public meetings





What We Heard

- Frustration over the expanding floodplain
- Questions about flood insurance costs & requirements
- Questions about how people can protect their property
- Residents shared past experiences, including the 1965 flood
- Questions about timing and involvement in upcoming flood improvement efforts and concerns about property impacts




Next Step: Weir Gulch 30% Concept Design

CONTRACTING:

- Intergovernmental Agreement with Mile High Flood District (MHFD) and CCD executed November 2024
- MHFD to lead contracting
- CCD to co-project manage, coordinate matrixed WATR team, and ensure USACE compliance

SELECTED DESIGN TEAM Matrix OSSON ICON

- 70 years of collective experience working with the District and Denver
- Increased capacity with 3 trusted District design firms and 60 local engineers and specialists
- Fresh ideas from urban drainage and alternative delivery projects



Integration Planning

In 2024, WATR team conducted workshops with departments and divisions across the City to document and understand current priorities, visions, plans, and projects:

• DOTI: Wastewater, Green Infrastructure, Transportation & Mobility, Bridge

• DPR: Parks, Trails and Forestry

CPD

DDPHE

DEDO

MHFD


HOST

Design Approach

Concept development to assess a range of options:


- Detention
- Pipe Infrastructure
- Open Channel
- Hybrid/combinations

Hydrology Hydraulics Community Values Vegetation




DRAFT Schedule for 30% Weir Gulch Design


Proposed schedule (pending continued scoping discussions, initial data collection and assessment)






Building on Existing Plans and Community Values







- Blueprint Denver
- Denver Moves Everyone
- Gameplan





Next Steps for Weir Gulch:

- Finalize engagement strategy in partnership with design team
- Develop stakeholder identification process
- Develop messaging for overall process and initial outreach
- Develop plan and process for addressing public inquiries
- Update website



Comments or Questions?

waterwayresiliency@denvergov.org

DENVERGOV.ORG/WATERWAYRESILIENCY





ADDITIONAL PROJECT INFORMATION



EXECUTED AGREEMENT: MAY 8, 2023

1ST OF ITS KIND

- Denver leads project delivery
- Cost-shared for "project costs"
- Federal (BIL) reimbursement can be sought as Denver completes discrete segments
- Significant risk transfer to Denver
 - Lack of design maturity (FEIS < 5%) = lack of cost certainty
 - Remittance clause



The Revolutionize USACE Civil Works Initiative aims to modernize traditional delivery of the Civil Works program:


- Optimize local participation and provide Non-Federal Sponsor (Denver) more control
- Accelerate delivery
- Provide life-cycle cost savings for Federal government and local sponsor











- Preserve and restore affected ecosystems directly connected to the city's waterways, tributaries and watersheds
- Restore approximately 160 acres of river edge and wetland habitat, 100 acres of aquatic habitat, and reconnect 190 acres of surrounding habitat, resulting in an 800 percent increase over existing habitat in the project area
- Reduce paved areas and improve the tree
 canopy to help mitigate urban heat island effects in
 some of Denver's most underserved communities



Improve habitat connections for three species listed under the Endangered Species Act, twelve state-listed endangered species, and fourteen bird species listed on the National Birds of Conservation Concern list






- Ecosystem restoration investments result in flood risk reduction for structures along the South Platte River
- Flood risk management reduces flood risk for hundreds of structures along Weir Gulch in some of Denver's most vulnerable and underserved communities



- Voluntary flood risk management for residential and commercial properties along Harvard Gulch
- Preserve natural and beneficial functions of floodplains
- Implement holistic and resilient water management and land use strategies through interagency and regional collaborations






- Strengthen the South Platte River Trail, the backbone of Denver's multimodal network.
- Create a seamless mobility experience through coordinated public and private investments along the South Platte and Weir Gulch
- Increase the healthy lifestyle and mobility options for residents by building new trails, connections, and crossings making it easier and safer to access Denver's growing mobility network.







- Create connections and enhanced wayfinding signs to encourage residents to interact with the natural environment
- Provide more access for water activities such as fishing, kayaking, boating, and stand up paddle boarding



 Increase opportunities for childhood exposure to green spaces, which has demonstrated mental health benefits and possibly lower risk of psychiatric disorders from adolescence to adulthood






"We would like more trails for walking and running, and places to kayak and paddle board along the South Platte – Community Comment



SOUTH PLATTE RIVER: CARPIO SANGUINETTE / HERON POND PARK









SOUTH PLATTE RIVER PARTNERSHIP: RIVER MILE













WEIR GULCH: SPR TO 8TH (REACH 1)

Design: 100%

ROW Acquisitions: Complete

Funding: Fully funded with local funds

Next Steps:

- CLOMR approval
- Initiate construction contracting



MHFD/CCD-led design has resulted in a bridge at Decatur in place of the USACE-recommended culvert which enhances safety and maximizes green/open space adjacent to the Sun Valley community (all while remaining within anticipated budget)