



info@palletshelter.com

425-322-5122

Created Date 8/9/2023
Quote Number 00001580

Company Address 1930 Merrill Creek Pkwy, Suite A
Everett, WA 98203
USA

Expiration Date 8/31/2023
Ship To Name City of Denver

Bill To Name City of Denver

Ship To Denver, CO 80202

Product		Sales Price	Quantity	Total Price
S2 70 SQFT Sleeper	Delivery 11/1/23	\$13,900.00	130.00	\$1,807,000.00
S2 120 SQFT Sleeper	Delivery 11/1/23	\$18,900.00	70.00	\$1,323,000.00
S2 Air Conditioner and Install Kit	Delivery 11/1/23	\$399.00	130.00	\$51,870.00
Air Conditioner and Install Kit S2 120 Sleeper	Delivery 11/1/23	\$499.00	70.00	\$34,930.00
240v Electrical Kit with 4,500w Heater	Delivery 11/1/23	\$1,599.00	200.00	\$319,800.00
Twin Bed Frame	Delivery 11/1/23	\$200.00	230.00	\$46,000.00
Relief Bed Twin Mattress	Delivery 11/1/23	\$300.00	230.00	\$69,000.00
Folding Desk	Delivery 11/1/23	\$275.00	200.00	\$55,000.00
S2 Sleeper Assembly Training		\$10,000.00	1.00	\$10,000.00
Shelter 400 SQF	Delivery 12/1/23 - 12/13/23	\$39,999.00	3.00	\$119,997.00
Training / Inspection Fee - 400 SQFT		\$6,000.00	3.00	\$18,000.00
Shelter 800 SQF	Delivery 12/1/23 - 12/13/23	\$64,995.00	3.00	\$194,985.00
Training / Inspection Fee - 800 SQFT		\$6,000.00	3.00	\$18,000.00
2 Stall Accessible Bathroom Unit (1 Full Bath, 1 Admin Half Bath)	Delivery 11/1/23	\$44,995.00	3.00	\$134,985.00
2 Stall Bathroom Unit (Toilet, Shower, Sink in Each)	Delivery 11/1/23	\$44,995.00	11.00	\$494,945.00
100 SQF Laundry Unit (W/D not included)	Delivery 11/1/23	\$39,995.00	3.00	\$119,985.00
Inspection Fee for Warranty Enaction (per site)		\$5,000.00	3.00	\$15,000.00

Subtotal	\$4,832,497.00
Shipping and Handling	* \$285,000.00
Grand Total	\$5,117,497.00

Notes

* Shipping and Handling: not to exceed \$285,000 for initial November 1, 2023 requirements; City to pay actual shipping costs incurred throughout the life of the agreement: 0% mark up from third-party invoice

A 6,000 lbs. forklift with 8 foot forks will be needed onsite for delivery at the responsibility and cost of the customer. Pallet is not responsible for site grading, leveling of shelters, staking to the ground, or electrical connections to the shelters.