



AGENDA



- Milestones
- Project phasing
- Financial status
- Security screening checkpoints
- Communication and outreach
- Great Hall Partners update


IT HAS BEGUN!






MILESTONES






PROJECT PHASES









LEVEL 6

WORK AREAS

PHASE 1


PHASE 2

PHASE 3

PHASE 4


LEVEL 6 PHASE I MAP





LEVEL 5 PHASE I MAP













FINANCIAL STATUS: ON BUDGET



- Approved project cost \$770M
 - Great Hall Partners fixed cost for design and construction \$650M
 - DEN portion = \$479M
 - DEN payments to date = \$37.7M
 - DEN contingency \$120M
 - Allocated to date \$4.7M
- Funding for progress payments secured through bond sale
 - August 14 bond issuance in New York City
 - Largest aviation transaction in history \$2.5B


FINANCIAL STATUS - CHANGE ORDERS



- Relocated escalator to improve international passenger flow
- Enhanced HVAC controls
- Finalized airline check-in locations
- Selected airline ticket area finishes upgrades
- Infrastructure for new display monitors around airline ticket islands
- Improved security with full-height glass on entire level 6 balcony
- Upgraded finishes for public-facing area in AOB corridor
- Security screening central monitoring facility changes at TSA request

SECURITY SCREENING CHECKPOINTS










TSA DEMONSTRATION LANES



- Partnering with TSA to install two demonstration lanes
 - Will test new screening technology
 - Installation underway and will be complete by end of August and operational by mid-September
 - This is the technology to be used in new checkpoints
- TSA has been partnering with airports and airlines to test various types of ASL lanes and technology



COMMUNICATION AND OUTREACH



- FlyDenver Website
 - Great Hall project website frequently updated with construction updates and navigation tips
 - Banner notifications provide passenger information during construction
- Social media
 - Project benefits and navigation tips shared multiple times per week on DEN accounts
 - "Navigating the Terminal" video created and shared on social platforms
- Public communication
 - Project hotline 303-342-6400
 - Email address GHP@FlyDenver.com
 - Customer Service Ambassadors help passengers on site each day
 - Fact sheet and FAQ document to help internal stakeholders answer questions
 - Monthly newsletter
 - Employee briefings

COMMUNICATION AND OUTREACH



- Coming soon:
 - Wayfinding handouts available for airport staff and Ambassadors to pass out to passengers who have navigation questions
 - "Pardon our Dust" construction messaging and project information will son be installed on construction walls throughout the Terminal
 - Daily email and text message updates sent to key project stakeholders





PROJECT RESOURCES



- Security wait times and general airport info: https://www.flydenver.com/
- Great Hall: https://www.flydenver.com/greathall
- Project hotline: (303) 342-6400
- Email: GHP@FlyDenver.com
- DEN jobs site: https://jobs.flydenver.com/search/job
 - Currently, over 150 jobs posted

DENVER INTERNATIONAL AIRPORT































Construction Schedule


SUMMER 2018 - LATE 2021 | GREAT HALL



Construction Phases














Construction - Level 6





Construction - Level 5













Concessions Timeline and

Phasing





2018 Concession Highlights

- > Phase One RFP: six concessions awarded in July
 - Jax Fish House & Oyster Bar
 - > The Post Brewing Company
 - Denver Street Eats
 - > 5280 Market
 - Caribou Coffee
 - Kabod Coffee
- Great Hall minority participation
 - > Great Hall ACDBE goal: 26%
 - Great Hall Partners set ACDBE goal of 33%
 - > DSBO set M/WBE goal of 25%
 - > Two concessionaires are 100% ACDBE
 - > Anticipate exceeding ACDBE goal anticipated Great Hal

Professional Services Inclusion

- Design/professional services
 - \triangleright Goal is 33% of \$28.9M = \$9.5M
 - Committed to date: \$8.3M
 - > Remaining \$1.2 M to be contracted in following projected scopes of work:
 - Mechanical inspection services
 - Structural inspection services
 - Contract administration
 - CAD assistance



M/WBE Companies

Design & Professional Services

- > RNN Architects
- > Group14
- TransSolutions
- Iron Horse Architects
- > 105 West
- Environmental Consulting Services (ECS)
- > James W. Jenson Photography
- Lynn Long Planning & Design
- > Entitlement and Engineering Solutions (EES)
- Communications Infrastructure Group (CIG)
- Civil Technology
- Killebrew, Inc.
- SynEnergy, LLC
- 24 > Vine Laboratories, Inc.

- > The CE Group
- Harrison & Kornberg Architects
- Integral Engineering Company
- San Engineering
- Corey Electrical Engineering
- Gehring & Associates
- Castillo Architects



Construction Services Inclusion

- Construction
 - > Goal is 18% of \$584M = \$105M
 - > Committed to date \$42.7M
 - > Remaining \$62.5M to be contracted in following projected scopes of work:
 - General requirements and equipment
 - > Surgical concrete
 - Masonry
 - Rough carpentry and millwork
 - Doors, glazing and curtainwall
 - Thermal and moisture protection
 - Drywall/acoustical ceilings and specialty ceilings
 - > Tile, carpet and resilient flooring
 - Painting
 - Furnishings

M/WBE Companies

Construction

- SkyBlue Builders
- > Gilmore Construction
- > Hillen Corporation
- > JKS Industries
- > Gorilla Demolition
- > Trujillo Special Coatings



Outreach Construction

27

Event and meeting presentations:

- > November 29, 2017 Great Hall Project Community Outreach Event
- February 7, 2018 Hispanic Contractors of Colorado Monthly Dinner Meeting
- February 15, 2018 Conference of Minority Transportation Officials Colorado Members
- > April 3, 2018 Advance Colorado Procurement Expo
- > April 12, 2018 Aurora Procurement Technical Assistant Center
 Outreach Event
- > April 17, 2018 Colorado Black Chamber of Commerce Swing Into Networking Event
- April 18, 2018 2018 Society of American Military Engineers Transportation Industry Day
- April 23, 2018 Opportunity Council, Business Connections

Outreach

- Monthly community meetings an events:
 - > HCC Colorado's Diversity Leader
 - Conference of Minority Transportation Officials
 - > The Black Construction Group



Training Center Update

Location Secured: DEN Workforce Center Classroom

Great Hall Orientation Program, partnering with:

- DEN Operations: emergency training
- > Office of Economic Development: customer service foundations
- > Department of Public Health and Environment: health and sanitary overview

University Partners:

- Metro State University, Emily Griffith Technical College and Community College of Aurora
- Working sessions to create engaging and relevant courses
- > Updated proposals received to begin content development

Collaborations with local partners to address attraction retention strategies:



COUNCIL BRIEFINGS



- Phase I construction site tour Q4 2018
- Phase I update briefing March/April 2019
 - Training center
- Phase II construction site tour late summer 2019
- Phase II update briefing Q4 2019

QUESTIONS?

