

ORDINANCE/RESOLUTION REQUEST

Please email requests to Jason Gallardo, Public Works

at pw.ordinance@denvergov.org by **12:00pm NOON on Monday**. Contact Jason with questions.

Date of Request: **April 20, 2022**

Please mark one: Bill Request or Resolution Request

1. Type of Request:

- Contract Intergovernmental Agreement (IGA) Rezoning/Text Amendment
 Dedication/Vacation Appropriation/Supplemental DRMC Change
 Other:

2. Title: (Start with *approves, amends, dedicates*, etc., include name of company or contractor and indicate the type of request: grant acceptance, contract execution, contract amendment, municipal code change, supplemental request, etc.)

Amends a design services professional contract with STANLEY CONSULTANTS, INC. to extend the term until 4/30/2025 and to add an additional \$117,806.46 to the maximum contract amount for the 2017 Mill 15 Traffic Signal Upgrade project to improve safety on two roadways by redesigning and reconstructing 19 signals to meet current safety standards (202262847-03[201843158-03]).

3. Requesting Agency: Department of Transportation and Infrastructure

4. Contact Person:

Contact person with knowledge of proposed ordinance/resolution	Contact person to present item at Mayor-Council and Council
Name: Alex Kouprivitch	Name: Jason Gallardo
Email: Alex.Kouprivitch@denvergov.org	Email: Jason.Gallardo@denvergov.org

5. General description or background of proposed request. Attach executive summary if more space needed:

The 2017 Mill 15 Traffic Signal Upgrade project is programmed to improve traffic safety on these two roadways by redesigning and reconstructing the 19 signals to meet current safety standards. The scope of work is to replace existing signals with new signals that follow current City standards and MUTCD criteria and to reconstruct the intersections to comply with latest safety criteria. The additional services will consist of the following tasks: 1. Project Administration 2. Final Construction Documents (100%) a. Updates for Revised Field Conditions B. Construction Document Packaging 3. Construction Bid Documents (AD Set) 4. Signal Timing 5. Design Services During Construction. This amendment is required for additional professional services to finalize the design and prepare construction documents for advertisement. The project has experienced an extension in project schedule to accommodate Right-of-Way acquisition as well as extension to cover the construction timeline. Additionally, available construction funding and ROW acquisition timelines have caused the project to be split into two packages. The repackaging effort and anticipated review comments are beyond the initial scope and fee. Signal timing assumptions and methodologies within DOTI changed following the initial work efforts resulting in duplicative effort. Finally, since the project will be broken into two packages, services during construction are added to capture the additional work effort and timeline associated to provide the services during construction with future funding timelines.

6. City Attorney assigned to this request (if applicable): Robert Wheeler

7. City Council District: District 7

8. **For all contracts, fill out and submit accompanying Key Contract Terms worksheet**

Key Contract Terms

To be completed by Mayor's Legislative Team:

Resolution/Bill Number: _____

Date Entered: _____

Type of Contract: Amendment to Professional Services

Vendor/Contractor Name: STANLEY CONSULTANTS, INC.

Contract control number: 202262847-03[201843158-03]

Location: 19 intersections on 6th and 8th Avenues east of Broadway

Is this a new contract? Yes No **Is this an Amendment?** Yes No **If yes, how many?** 3

Contract Term/Duration (for amended contracts, include existing term dates and amended dates): Existing term: 11/1/2018 – 4/30/2022, extending term until 4/30/2025.

Contract Amount (indicate existing amount, amended amount and new contract total): Existing amount \$944,770.71, adding \$117,806.46 for a contract total of \$1,062,577.17.

<i>Current Contract Amount</i> (A)	<i>Additional Funds</i> (B)	<i>Total Contract Amount</i> (A+B)
\$944,770.71	\$117,806.46	\$1,062,577.17

<i>Current Contract Term</i>	<i>Added Time</i>	<i>New Ending Date</i>
11/1/2018 – 4/30/2022	3 years	11/1/2018 – 4/30/2025

Scope of work: The 2017 Mill 15 Traffic Signal Upgrade project is programmed to improve traffic safety on these two roadways by redesigning and reconstructing the 19 signals to meet current safety standards. The scope of work is to replace existing signals with new signals that follow current City standards and MUTCD criteria and to reconstruct the intersections to comply with latest safety criteria. The additional services will consist of the following tasks: 1. Project Administration 2. Final Construction Documents (100%) a. Updates for Revised Field Conditions B. Construction Document Packaging 3. Construction Bid Documents (AD Set) 4. Signal Timing 5. Design Services During Construction. This amendment is required for additional professional services to finalize the design and prepare construction documents for advertisement. The project has experienced an extension in project schedule to accommodate Right-of-Way acquisition as well as extension to cover the construction timeline. Additionally, available construction funding and ROW acquisition timelines have caused the project to be split into two packages. The repackaging effort and anticipated review comments are beyond the initial scope and fee. Signal timing assumptions and methodologies within DOTI changed following the initial work efforts resulting in duplicative effort. Finally, since the project will be broken into two packages, services during construction are added to capture the additional work effort and timeline associated to provide the services during construction with future funding timelines.

Was this contractor selected by competitive process? Yes, RFQ advertised by DOTI (fka Public Works) on January 24, 2018.

Has this contractor provided these services to the City before? Yes No

Source of funds: 34993/5011100/811100000/PZ037/PRJ-10001327

ELEVATE DENVER BOND:

Is this contract subject to: M/WBE DBE SBE XO101 ACDBE

WBE/MBE/DBE commitments (construction, design, Airport concession contracts): 25% MWBE

Who are the subcontractors to this contract? All Traffic Data Services, Inc. 1.5%, Diversified Underground, Inc. 2%, HCL Engineering & Surveying 20%, VINE Laboratories, Inc. 1.5%

To be completed by Mayor's Legislative Team:

Resolution/Bill Number: _____

Date Entered: _____