

ORDINANCE/RESOLUTION REQUEST

Please email requests to Jason Gallardo, Department of Transportation and Infrastructure
at pw.ordinance@denvergov.org by **12:00pm NOON on Monday**. Contact Jason with questions.

Date of Request: **05/22/2023**

Please mark one: Bill Request or Resolution Request

1. Type of Request:

- Contract Intergovernmental Agreement (IGA) Rezoning/Text Amendment
- Dedication/Vacation Appropriation/Supplemental DRMC Change
- Other:

2. Title: (Start with *approves, amends, dedicates*, etc., include name of company or contractor and indicate the type of request: grant acceptance, contract execution, contract amendment, municipal code change, supplemental request, etc.)

Amends contract with Muller Engineering Company, Inc. for Professional Engineering Design Services for West Colfax Pedestrian and Transit Improvement Project to add additional money and time to the contract. Contract No. 202367757-03

3. Requesting Agency: Department of Transportation and Infrastructure

4. Contact Person:

Contact person with knowledge of proposed ordinance/resolution	Contact person to present item at Mayor-Council and Council
Name: Brenden Paradies	Name: Jason Gallardo
Email: brenden.paradies@denvergov.org	Email: jason.gallardo@denvergov.org

5. General description or background of proposed request. Attach executive summary if more space needed:

This is a Local Agency Project with CDOT Safer Main Streets matching State Funds and Elevate Denver Bond Funds contributing to Construction. These construction funds must be spent by May 2024, therefore the project is on a tight schedule for designing, bidding, and construction. A time extension for expending State Funds to May 2026 is under review approval by CDOT and DOTI is awaiting a decision of approval. This scope of work will focus on Mueller Engineering performing tasks related to construction support services including pre-bid support, review of submittals and shop drawings, construction change order modifications, and construction project management coordination with the construction contractor. These services were not originally included in the project since the previous scope of work was focused on civil design related work tasks required to be completed and approved before construction can occur. The added services are required because CDOT and CCD construction procurement processes require these tasks to be completed before, during, and after construction activities are performed.

6. City Attorney assigned to this request (if applicable): Jacob Crawford

7. City Council District: 1 & 3

8. **For all contracts, fill out and submit accompanying Key Contract Terms worksheet**
Key Contract Terms

Type of Contract: (e.g. Professional Services > \$500K; IGA/Grant Agreement, Sale or Lease of Real Property): Professional Services

To be completed by Mayor's Legislative Team:

Resolution/Bill Number: _____

Date Entered: _____

Vendor/Contractor Name: Muller Engineering Company, Inc.

Contract control number: 202367757-03_202158427-03

Location: West Colfax Ave. from Sheridan Blvd. to Irving St.

Is this a new contract? Yes No **Is this an Amendment?** Yes No **If yes, how many?** 3

Contract Term/Duration (for amended contracts, include existing term dates and amended dates): 05/20/21-09/12/2024

Contract Amount (indicate existing amount, amended amount and new contract total): \$1,194,732.00

<i>Current Contract Amount</i> (A)	<i>Additional Funds</i> (B)	<i>Total Contract Amount</i> (A+B)
\$1,050,038.00	\$144,694.00	\$1,194,732.00

<i>Current Contract Term</i>	<i>Added Time</i>	<i>New Ending Date</i>
05/20/21-05/19/2024	4 months	09/12/2024

Scope of work:

This is a Local Agency Project with CDOT Safer Main Streets matching State Funds and Elevate Denver Bond Funds contributing to Construction. These construction funds must be spent by May 2024, therefore the project is on a tight schedule for designing, bidding, and construction. A time extension for expending State Funds to May 2026 is under review approval by CDOT and DOTI is awaiting a decision of approval. This scope of work will focus on Mueller Engineering performing tasks related to construction support services including pre-bid support, review of submittals and shop drawings, construction change order modifications, and construction project management coordination with the construction contractor. These services were not originally included in the project since the previous scope of work was focused on civil design related work tasks required to be completed and approved before construction can occur. The added services are required because CDOT and CCD construction procurement processes require these tasks to be completed before, during, and after construction activities are performed

Was this contractor selected by competitive process? Yes

If not, why not?

Has this contractor provided these services to the City before? Yes No

Source of funds: 37401/5011000/PRJ-100000098/PRJ-10001978 and 37404/5011000/PRJ-10001978; **First Amendment:** 31035/5011000/PRJ-100000098; **Second Amendment** 37404/5011000/PRJ-10001978; **Third Amendment** 37404/5011000/PRJ-10001978, 37405/5011000/PRJ-10004697

ELEVATE DENVER BOND:

Is this contract subject to: W/MBE DBE SBE XO101 ACDBE 24%

WBE/MBE/DBE commitments (construction, design, Airport concession contracts): 24%

Who are the subcontractors to this contract? Clanton & Associates; Dig Studio; Geocal; HCL Engineering & Surveying; OV Consulting; Pinyon Environmental, Inc.

To be completed by Mayor's Legislative Team:

Resolution/Bill Number: _____

Date Entered: _____